

Morton and Barbara Mandel Recreation Center Town of Palm Beach Look Ahead Schedule

ID	Task Name	Duration	Start	Finish	Nov 4, '18 M T W T F S S	Nov 11, '18 S M T W T F S	Nov 18, '18 S M T W T F S	Nov 25, '18 S M T W T F S	Dec 2, '18 S M T W T F S	Dec 9, '18 S M T W T F S
1	Gymnasium	221 days	Fri 11/2/18	Fri 9/20/19	isium					
2	Foundation and Structural Slab	23 days	Fri 11/2/18	Thu 12/6/18	Foundation and Structural Slab					
3	Inspection at Stem Wall	2 days	Fri 11/2/18	Mon 11/5/18	Inspection at Stem Wall					
4	Pour Concrete at Stem Wall	2 days	Wed 11/7/18	Thu 11/8/18	Pour Concrete at Stem Wall					
5	Structural Slab	19 days	Tue 11/6/18	Tue 12/4/18	Structural Slab					
6	Second Lift Backfill Prep for Pilings	3 days	Tue 11/6/18	Thu 11/8/18	Second Lift Backfill Prep for Pilings					
7	Layout Pilings for Structural Slab	1 day	Mon 11/12/18	Mon 11/12/18	Layout Pilings for Structural Slab					
8	Pilings for Structural Slab and Cleanup	3 days	Tue 11/13/18	Thu 11/15/18	Pilings for Structural Slab and Cleanup					
9	Final Lift Backfill for Structural Slab	2 days	Thu 11/15/18	Fri 11/16/18	Final Lift Backfill for Structural Slab					
10	MEP Underground	4 days	Mon 11/19/18	Mon 11/26/18	MEP Underground					
11	Slab Prep, Grading	6 days	Wed 11/21/18	Fri 11/30/18	Slab Prep, Grading					
12	Pour Concrete Structural Slab	2 days	Mon 12/3/18	Tue 12/4/18	Pour Concrete Structural Slab					
13	Backfill Around Exterior of Stem Walls and Slab	2 days	Wed 12/5/18	Thu 12/6/18	Backfill Around Exterior of Stem Walls and Slab					
14	Building Shell, Trusses, Drs, Windows	105 days	Wed 12/5/18	Tue 5/7/19	Building Shell, Trusses, Drs, Windows					
25	Exterior Finishes	75 days	Wed 5/8/19	Thu 8/22/19	Exterior Finishes					
30	Interior	120 days	Wed 4/3/19	Fri 9/20/19	Interior					
55	Main Building	239 days	Mon 11/5/18	Thu 10/17/19	Main Building					
56	Foundation and Structural Slab	29 days	Mon 11/5/18	Mon 12/17/18	Foundation and Structural Slab					
57	Inspection at Stem Wall	2 days	Mon 11/5/18	Tue 11/6/18	Inspection at Stem Wall					
58	Pour Concrete at Stem Wall	1 day	Wed 11/7/18	Wed 11/7/18	Pour Concrete at Stem Wall					
59	Structural Slab	27 days	Wed 11/7/18	Mon 12/17/18	Structural Slab					
60	Second Lift Backfill Prep for Pilings	3 days	Wed 11/7/18	Fri 11/9/18	Second Lift Backfill Prep for Pilings					
61	Layout Pilings for Structural Slab	1 day	Mon 11/12/18	Mon 11/12/18	Layout Pilings for Structural Slab					
62	Pilings Structural Slab and Cleanup	4 days	Tue 11/13/18	Fri 11/16/18	Pilings Structural Slab and Cleanup					

Morton and Barbara Mandel Recreation Center Town of Palm Beach Look Ahead Schedule

ID	Task Name	Duration	Start	Finish	Nov 4, '18 M T W T F S S	Nov 11, '18 S M T W T F S	Nov 18, '18 S M T W T F S	Nov 25, '18 S M T W T F S	Dec 2, '18 S M T W T F S	Dec 9, '18 S M T W T F S
63	Final Lift Backfill for Structural Slab	4 days	Mon 11/19/18	Mon 11/26/18						
64	MEP Underground	10 days	Wed 11/21/18	Thu 12/6/18						
65	Slab Prep, Grading	8 days	Mon 12/3/18	Wed 12/12/18						
66	Inspection for Structural Slab	2 days	Wed 12/12/18	Thu 12/13/18						
67	Pour Concrete Slab	2 days	Fri 12/14/18	Mon 12/17/18						
68	North Side Entrance Terraces and Ramps	30 days	Tue 12/18/18	Fri 2/1/19						
73	South Side Terraces and Ramps	41 days	Tue 12/18/18	Tue 2/19/19						
78	Building Shell, Trusses, Drs, Windows	165 days	Tue 12/18/18	Wed 8/14/19						
95	Interior	139 days	Wed 4/3/19	Thu 10/17/19						
113	Tennis Pavilion	100 days	Wed 11/7/18	Thu 4/4/19						
114	Excavate for Piling Install	4 days	Wed 11/7/18	Mon 11/12/18						
115	Pilings and Cleanup	3 days	Tue 11/13/18	Thu 11/15/18						
116	Grade Beams	1 wk	Tue 12/11/18	Mon 12/17/18						
117	Stem Wall Masonry and Fill Cell	3 days	Tue 12/18/18	Thu 12/20/18						
118	Backfill Grading and Compaction Inside of the Stem Wall	2 days	Fri 12/21/18	Wed 12/26/18						
119	MEP Underground	1 wk	Thu 12/27/18	Thu 1/3/19						
120	Slab Prep, Grading, Compaction	1 wk	Fri 1/4/19	Thu 1/10/19						
121	Pour Concrete Slab	3 days	Fri 1/11/19	Tue 1/15/19						
122	Masonry Walls and Fill Cells	1 wk	Wed 1/16/19	Wed 1/23/19						
123	Concrete Beams	1 wk	Thu 1/24/19	Wed 1/30/19						
124	Roof Trusses, Sheathing, Roof Dry In	1 wk	Thu 1/31/19	Wed 2/6/19						
125	Roof Tile, Including Flat Roofs Finish	1 wk	Thu 2/7/19	Wed 2/13/19						
126	Ceiling Framing	1 wk	Thu 2/14/19	Thu 2/21/19						
127	Cast Stone	2 wks	Thu 2/14/19	Thu 2/28/19						
128	Ceiling Electrical Rough	1 wk	Fri 2/22/19	Thu 2/28/19						
129	Ceiling Lathe and Stucco	2 wks	Fri 3/1/19	Thu 3/14/19						
130	Stucco	1 wk	Fri 3/15/19	Thu 3/21/19						
131	Final Painting	1 wk	Fri 3/22/19	Thu 3/28/19						

Public Works Committee Meeting

November 8, 2018

Morton and Barbara Mandel Recreation Center Town of Palm Beach Look Ahead Schedule

ID	Task Name	Duration	Start	Finish	Oct 28, '18	Nov 4, '18	Nov 11, '18	Nov 18, '18	Nov 25, '18	Dec 2, '18	
					M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	
1	Gymnasium	226 days	Fri 10/26/18	Fri 9/20/19							
2	Foundation and Structural Slab	28 days	Fri 10/26/18	Thu 12/6/18							
3	Stem Wall Blockwork	2 days	Fri 10/26/18	Mon 10/29/18							
4	Stem Wall Concrete Columns	3 days	Tue 10/30/18	Thu 11/1/18							
5	Inspection at Stem Wall	2 days	Fri 11/2/18	Mon 11/5/18							
6	Pour Concrete at Stem Wall	1 day	Wed 11/7/18	Wed 11/7/18							
7	Structural Slab	23 days	Wed 10/31/18	Tue 12/4/18							
8	Second Lift Backfill Prep for Pilings	3 days	Wed 10/31/18	Fri 11/2/18							
9	Layout Pilings for Structural Slab	1 day	Mon 11/12/18	Mon 11/12/18							
10	Pilings for Structural Slab and Cleanup	3 days	Tue 11/13/18	Thu 11/15/18							
11	Final Lift Backfill for Structural Slab	2 days	Thu 11/15/18	Fri 11/16/18							
12	MEP Underground	4 days	Mon 11/19/18	Mon 11/26/18							
13	Slab Prep, Grading	6 days	Wed 11/21/18	Fri 11/30/18							
14	Pour Concrete Structural Slab	2 days	Mon 12/3/18	Tue 12/4/18							
15	Backfill Around Exterior of Stem Walls and Slab	2 days	Wed 12/5/18	Thu 12/6/18							
16	Building Shell, Trusses, Drs, Windows	105 days	Wed 12/5/18	Tue 5/7/19							
27	Exterior Finishes	75 days	Wed 5/8/19	Thu 8/22/19							
32	Interior	120 days	Wed 4/3/19	Fri 9/20/19							
57	Main Building	234 days	Mon 10/29/18	Thu 10/3/19							
58	Foundation and Structural Slab	34 days	Mon 10/29/18	Mon 12/17/18							
59	Stem Wall Blockwork	5 days	Mon 10/29/18	Fri 11/2/18							
60	Stem Wall Concrete Columns	3 days	Thu 11/1/18	Mon 11/5/18							

Morton and Barbara Mandel Recreation Center Town of Palm Beach Look Ahead Schedule

ID	Task Name	Duration	Start	Finish	Oct 28, '18	Nov 4, '18	Nov 11, '18	Nov 18, '18	Nov 25, '18	Dec 2, '18	
					M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	S M T W T F S	
1	Gymnasium	226 days	Fri 10/26/18	Fri 9/20/19							
2	Foundation and Structural Slab	28 days	Fri 10/26/18	Thu 12/6/18							
3	Stem Wall Blockwork	2 days	Fri 10/26/18	Mon 10/29/18							
4	Stem Wall Concrete Columns	3 days	Tue 10/30/18	Thu 11/1/18							
5	Inspection at Stem Wall	2 days	Fri 11/2/18	Mon 11/5/18							
6	Pour Concrete at Stem Wall	1 day	Wed 11/7/18	Wed 11/7/18							
7	Structural Slab	23 days	Wed 10/31/18	Tue 12/4/18							
8	Second Lift Backfill Prep for Pilings	3 days	Wed 10/31/18	Fri 11/2/18							
9	Layout Pilings for Structural Slab	1 day	Mon 11/12/18	Mon 11/12/18							
10	Pilings for Structural Slab and Cleanup	3 days	Tue 11/13/18	Thu 11/15/18							
11	Final Lift Backfill for Structural Slab	2 days	Thu 11/15/18	Fri 11/16/18							
12	MEP Underground	4 days	Mon 11/19/18	Mon 11/26/18							
13	Slab Prep, Grading	6 days	Wed 11/21/18	Fri 11/30/18							
14	Pour Concrete Structural Slab	2 days	Mon 12/3/18	Tue 12/4/18							
15	Backfill Around Exterior of Stem Walls and Slab	2 days	Wed 12/5/18	Thu 12/6/18							
16	Building Shell, Trusses, Drs, Windows	105 days	Wed 12/5/18	Tue 5/7/19							
27	Exterior Finishes	75 days	Wed 5/8/19	Thu 8/22/19							
32	Interior	120 days	Wed 4/3/19	Fri 9/20/19							
57	Main Building	234 days	Mon 10/29/18	Thu 10/3/19							
58	Foundation and Structural Slab	34 days	Mon 10/29/18	Mon 12/17/18							
59	Stem Wall Blockwork	5 days	Mon 10/29/18	Fri 11/2/18							
60	Stem Wall Concrete Columns	3 days	Thu 11/1/18	Mon 11/5/18							









